

Revised Permit to Modify (RPM)

Lease P00166	Area LA	Block 6660	Well Name A022	ST 01	BP 00	Type Development
Application Status Approved		Operator 02531 DCOR, L.L.C.				
Pay.gov Amount:		Agency Tracking ID:		Pay.gov Tracking ID:		
General Information						
API 043112006801		Approval Dt 02-APR-2026		Approved By Bethram Ofole		
Submitted Dt 25-MAR-2026		Well Status Completed		Water Depth 160		
Surface Lease P00166		Area LA		Block 6660		
Approval Comments						
All original approval conditions continue to apply.						
Correction Narrative						
UPDATED Confining Layer (CL) cement plan, cementing across CL4 instead of originally proposed CL5.						
Also, UPDATED 7" production casing cut point from originally proposed 800 ft, to 1000 ft.						
Permit Primary Type Abandonment Of Well Bore						
Permit Subtype(s)						
Temporary Abandonment						
☐ Proposed or ☐ Completed Work						
Operation Description						
Procedural Narrative						
For zonal isolation plug, if injectivity into the perfs is established, a 5-1/2" cement retainer will utilized in the liner. Cement will be pumped through and on top of retainer. If no injectivity is established, a CIBP with cement on top will instead be utilized.						
A cement evaluation log will be run in the 5-1/2" and the 7" to assess the cement integrity and evaluated to assess if the top section of 7" casing can be cut & pulled.						
Cement will be pumped across the 5-1/2" liner top and across confining layers (CLs) of shale.						
Depending on the cement evaluation log, a CL shale will be isolated by a cement plug inside the 5-1/2" or 7"; and an upper CL shale isolated by Option: 1) cutting and pulling 7" casing beneath the 10-3/4" shoe, underreaming the interval, and installing an inflatable bridge plug and a cement plug across a CL; or 2) perforating the 7" beneath the 10-3/4" shoe, and cement squeezing the annulus across a CL; or 3) section milling the 7" casing across a CL, underreaming the interval, and installing an inflatable bridge plug and a cement plug.						
If the 7" was cut and pulled above the 10-3/4" shoe, a casing stub cement plug will be installed. Lastly a surface cement plug will be placed.						
Subsurface Safety Valve						
Type Installed N/A						
Feet below Mudline						
Maximum Anticipated Surface Pressure (psi) 1100						
Shut-In Tubing Pressure (psi) 0						

Revised Permit to Modify (RPM)

Lease P00166	Area LA	Block 6660	Well Name A022	ST 01	BP 00	Type Development
Application Status Approved		Operator 02531 DCOR, L.L.C.				
Maximum Anticipated Wellhead Pressure (psi)						
Shut-In Wellhead Pressure (psi)						
Rig Information						
Name	Id	Type	ABS Date	Coast Guard Date		
* HYDRAULIC WORKOVER UNIT	47935	Hydraulic Workover	31-DEC-2049	31-DEC-2049		
Blowout Preventers						
			--- Test Pressure ---			
Preventer	Size	Working Pressure	Low	High		
Annular		5000	250	1600		
Rams	13-5/8	5000	250	1600		
Date Commencing Work (mm/dd/yyyy) 01-APR-2026						
Estimated duration of the operation (days) 17						
Verbal Approval Information						
official			Date (mm/dd/yyyy)			
Questions						
Number	Question	Response	Response Text			
A	Is H2S present in the well? If yes, then comment on the inclusion of a Contingency Plan for this operation.	NO				
B	Is this proposed operation the only lease holding activity for the subject lease? If yes, then comment.	NO				
C	Will all wells in the well bay and related production equipment be shut-in when moving on to or off of an offshore platform, or from well to well on the platform? If not, please explain.	YES				
D	If sands are to be commingled for this completion, has approval been obtained?	N/A				
E	Will the completed interval be within 500 feet of a block line? If yes, then comment.	N/A				
F	For permanent abandonment, will casings be cut 15 feet below the mudline? If no, then comment.	NO	Conductor to be removed at a later date.			

Revised Permit to Modify (RPM)

Lease P00166	Area LA	Block 6660	Well Name A022	ST 01	BP 00	Type Development
Application Status Approved			Operator 02531 DCOR, L.L.C.			

Questions

Number	Question	Response	Response Text
G	Will you ensure well-control fluids, equipment, and operations be designed, utilized, maintained, and/or tested as necessary to control the well in foreseeable conditions and circumstances, including subfreezing conditions?	YES	
H	Will digital BOP testing be used for this operation? If "yes", state which version in the comment box?	NO	
I	Is this APM being submitted to remediate sustained casing pressure (SCP)? If "yes," please specify annulus in the comment box. If you have been given a departure/denial for SCP, include in the attachments.	YES	7" x 10-3/4" annulus
J	Are you pulling tubulars and/or casing with a crane? If "YES" have documentation on how you will verify the load is free per API RP 2D. This documentation must be maintained by the lessee at the lessee's field office.	NO	
K	Will the proposed operation be covered by an EPA Discharge Permit? (Please provide permit number comments for this question).	YES	Permit no. CAGZ800000. Discharge not planned.
L	Will you be using multiple size work string/ tubing/coil tubing/snubbing/wireline? If yes, attach a list of all sizes to be used including the size, weight, and grade.	YES	Sizes listed / detailed in Job Plan p.4
M	For both surface and subsea operations, are you utilizing a dynamically positioned vessel and/or non-bottom supported vessel at any time during this operation?	NO	

ATTACHMENTS

File Type	File Description
pdf	Proposed Wellbore Schematic

Revised Permit to Modify (RPM)

Lease P00166	Area LA	Block 6660	Well Name A022	ST 01	BP 00	Type Development
Application Status Approved		Operator 02531 DCOR, L.L.C.				
pdf Current Wellbore Schematic						
pdf A-22 APM Payment Confirmation						
pdf A-22 BOPE PE Verification						
pdf A-22 BOPE Shear Test						
pdf A-22 BOPE Shear Test of Pipe & Sucker Rod						
pdf A-22 BOPE Shear Test of WL						
pdf A-22 Directional Survey						
pdf A-22 Job Plan						
pdf A-22 Job Plan PE Certification						
pdf A-22 Proposed WBD Option 2						
pdf A-22 Proposed WBD Option 3						
pdf Well A-22 CER						
pdf A-22 CURRENT TA WBD as of 2026.3.24						
pdf A-22 UPDATED Job Plan						
pdf A-22 UPDATED Proposed TA WBD						
pdf A-22 UPDATED Job Plan PE Certification						
CONTACTS						
Name	Scott Lavan					
Company	DCOR, L.L.C.					
Phone Number	805.212.2289					
E-mail Address	slavan@dcorllc.com					
Contact Description	Tyson Holder					
	805.320.7111					
	tholder@dcorllc.com					

CERTIFICATION: I certify that information submitted is complete and accurate to the best of my knowledge. I understand that making a false statement may subject me to c

Name and Title

Date

Tyson Holder, Wells Engineering Technician

02-APR-2026

Revised Permit to Modify (RPM)

PAPERWORK REDUCTION ACT OF 1995 (PRA) STATEMENT: The PRA (44 U.S.C. 3501 et seq. Requires us to inform you that we collect this information to obtain knowledge of equipment and procedures to be used in drilling operations. MMS uses the information to evaluate and approve or disapprove the adequacy of the equipment and/or procedures to safely perform the proposed drilling operation. Responses are mandatory (43 U.S.C. 1334). Proprietary data are covered under 30 CFR 250.196. An agency may not conduct or sponsor, and a person is not required to respond to, a collection of information unless it displays a currently valid OMB Control Number. Public reporting burden for this form is estimated to average 11/4 hours per response, including the time for reviewing instructions, gathering and maintaining data, and completing and reviewing the form. Direct comments regarding the burden estimate or any other aspect of this form to the Information Collection Clearance Officer, Mail Stop 4230, Minerals Management Service, 1849 C Street, N.W., Washington, DC 20240.

Revised Permit to Modify (RPM)

Lease P00166 **Area** LA **Block** 6660 **Well Name** A022 **ST** 01 **BP** 00 **Type** Development
Application Status Approved **Operator** 02531 DCOR, L.L.C.

Variances Requested for this Permit

Revised Permit to Modify (RPM)

Lease P00166 **Area** LA **Block** 6660 **Well Name** A022 **ST** 01 **BP** 00 **Type** Development
Application Status Approved **Operator** 02531 DCOR, L.L.C.

Existing Variances

No previously approved variances exist for this permit

Revised Permit to Modify (RPM)

Lease P00166 Area LA Block 6660 Well Name A022 ST 01 BP 00 Type Development
Application Status Approved Operator 02531 DCOR, L.L.C.

Reviews

Review:	APM - District Production Engineering Review
Sent:	01-APR-26
Review Started:	02-APR-26
Review Finished:	02-APR-26
Info Adequate:	Y
Review Remarks:	

Review:	BOP Control System Drawing Review
Sent:	01-APR-26
Review Started:	02-APR-26
Review Finished:	02-APR-26
Info Adequate:	Y
Review Remarks:	

Review:	Determination of NEPA Adequacy
Sent:	31-MAR-26
Review Started:	31-MAR-26
Review Finished:	31-MAR-26
Info Adequate:	Y
Review Remarks:	